

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
SOUTH ZONE									
1	Trivandrum	GVHSS Kallara (Vamanapuram) Constituency	SREE AKSHAY BUILDERS	14.02.2019	30-09-2019	SARAYU BLOCK	20%	32%	D
						RCC RETAINING WALL	90		
						SUMP & EXTERNAL WATER SUPPLY	0%		
						SEPTIC TANK	0%		
2	Trivandrum	Govt. Girls HSS,Attingal (Attingal Constituency)	SREE AKSHAY BUILDERS	14.02.2019	31-08-2019	ACADEMIC BLOCK	45	45%	C
						SUMP 7& EXTERNAL WATER SUPPLY	0%		
						RCC SEPTIC TANK FOR 50 USERS	0%		
						TOILET BLOCK	0%		
3	Trivandrum	Govt. High School, Avanavanchery,Attingal (Attingal Constituency)	SREE AKSHAY BUILDERS	14.02.2019	12-10-2019	NEW BLOCK - BASEMENT, GROUND & FIRST FLOOR	18.00%	18%	D
						SUMP TANK	0%		
						RCC SEPTIC TANK FOR 50 USERS	0%		
						COMPOUND WALL	0%		
4	Trivandrum	Govt. Higher Secondary School, Bharathanoor (Vamanapuram Constituency)	SREE AKSHAY BUILDERS	14.02.2019	15-10-2019	ACADEMIC BLOCK (G+2)	0.1	10%	D
						SUMP & EXTERNAL WATER SUPPLY	0%		
						RCC SEPTIC TANK	0%		
5	Trivandrum	Govt. HSS, Kulathoor (Kazhakuttom Constituency)	SREE AKSHAY BUILDERS	14.02.2019	31-08-2019	BLOCK 1 (G+2)	45%	45%	C
						SUMP & EXTERNAL WATER SUPPLY	0%		
						RCC SEPTIC TANK	5%		
6	Trivandrum	GHS Perumpazhuthoor, Thiruvananthapuram (Neyyatinkara Constituency)	SREE AKSHAY BUILDERS	14.02.2019	09-12-2019	ACADEMIC BLOCK (G+2)	25	25%	D
						EXTERNAL WATER SUPPLY	0		
						SEPTIC TANK	0		
						BASKET BALL COURT GALLERY	15%		
7	Trivandrum	Kazhakoottam Govt. H.S.S	SREE AKSHAY BUILDERS	14.02.2019	31-08-2019	BLOCK - 3 NARAYANA GURU	100	55%	C
						KUMARANASAN	90		
						CHATTAMBI SWAMI	85		
						CV RAMAN BLOCK	25		
						LAND SCAPING	0		
						RCC SEPTIC TANK	0%		
SUMP TANK	0%								

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteon as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
8	Trivandrum	Varkala Govt. H.S.S	SREE AKSHAY BUILDERS	14.02.2019	15-11-2019	VERTICAL EXP.- LAB BLOCK	70%	40%	C
						AUDITORIUM	25		
						SUMP	0		
						SEPTIC TANK	0		
						WATERSUPPLY	0		
						LANDSCAPING	0		
						SIGNAGES	0%		
9	Trivandrum	Mudhakal, Ilampa GHSS,Mudakkal	SREE AKSHAY BUILDERS	00-01-1900	15-10-2019	SCHOOLBLOCK	25%	20%	D
						AUDITORIUM	40%		
						SUMP TANK	0%		
						LANDSCAPING	0		
						RCC SEPTIC TANK	0%		
10	Trivandrum	Govt GHSS, Malayinkeezhu	HEATHER CONSTRUCTIONS	09.02.2019	30-10-2019	UP BLOCK	36%	31%	D
						SUMP TANK	0%		
						SEPTIC TANK	0%		
11	Trivandrum	Govt. Model HSS,Venjaramoodu	HEATHER CONSTRUCTIONS	09.02.2019	05-11-2019	CV RAMAN BLOCK	90%	89%	A
						NEYYAR BLOCK	89%		
						girls toilet	75%		
						SUMP	70%		
						LANDSCAPING	0		
						SEPTIC TANK	70%		
12	Trivandrum	Govt. Model Boys,HSS,Attingal	HEATHER CONSTRUCTIONS	09.02.2019	16-07-2019	NEW HS BLOCK	94%	94%	A
						SXT EINSTEEN BLOCK	0		
						KITCHEN AND DINING	94%		
						STAGE	0		
						ADMIN BLOCK	94%		
						LANDSCAPING	0%		
						SUMP & SEPTIC TANK,	98%		
						SIGNAGES	0%		
13	Trivandrum	Govt Model Girls HSS Pattom, Thiruvananthapuram	HEATHER CONSTRUCTIONS	09.02.2019	03-09-2019	NEW BUILDING	0.4	42%	C
						SSA BUILDING	80%		
						HSS BUILDING	50%		
						SUMP	0%		
						SEPTIC TANK	0%		
						LANDSCAPING	0%		
14	Trivandrum	KarthikaThirunal Govt Vocational & Higher Secondary School For Girls, Manacaud	HEATHER CONSTRUCTIONS	09.02.2019	03-02-2020	SCHOOL BUILDING BLOCK 3,	Block 3 = 42%	42%	C
						SEPTIC TANK	0%		
						SUMP	0%		
						SANITORY AND WATERSUPPLY	0%		
15	Trivandrum	Govt. High School, Kalady	HEATHER CONSTRUCTIONS	09.02.2019	27-07-2019	SCHOOL BUILDING BLOCK	50%	50%	C
						SUMP	0%		
						SEPTIC TANK	30%		

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
16	Trivandrum	GHSS, Marayamuttom	HEATHER CONSTRUCTIONS	09.02.2019	17-11-2019	SCHOOL BUILDING BLOCK2	10%	60%	B
						SEPTIC TANK	0		
						SUMP	0		
						SOLAR PANEL	0		
						SIGNAGES	0%		
17	Trivandrum	Balaramapuram Govt. HSS	HEATHER CONSTRUCTIONS	09.02.2019	04-11-2019	SCHOOL BUILDING BLOCK 1	40%	40%	C
						SCHOOL BUILDING BLOCK 2	30%		
						SUMP	0%		
						LAND SCAPING	0		
						RCC SEPTIC TANK	0%		
18	Trivandrum	Govt. Boys HSS Neyyatinkara	HEATHER CONSTRUCTIONS	09.02.2019	09-09-2019	COMMON AMENITY CENTER	30%	60%	B
						HS BLOCK	85		
						LANDSCAPING	0%		
						SUMP TANK	0%		
						SEPTIC TANK,	60%		
19	Trivandrum	GGHSS NEDUMANGAD	SARASWATHY CONSTRUCTIONS	15-08-2019	04-09-2019	HS BLOCK	80%	45%	C
						KITCHEN	40%		
						SUMP TANK	0%		
						SEPTIC	0%		
						LANDSCAPING	0%		
20	Kollam	GHSS Kulasekharapuram (Karunagapally Constituency)	Akshay Builders JV with Sree	07-05-2019	12-09-2019	aswasakendra (G only)	aswasakendra- 50 %, class room block- 30%, RCC septic tank and water supply	25%	D
						Class room block(g+2)	0%		
						RCC- septic tank and water supply	0%		
						0	0%		
21	Kollam	GHSS Ottakkal (Punalur Constituency)	Akshay Builders JV with Sree	15-02-2019	25-10-2019	0	HS block	15%	D
						0	0%		
						0	0%		
22	Kollam	GBHSS Chavara	South Indian JV with SITCO Projects	22-02-2020	25-04-2019	Hs Block	hs block -4%	4%	D
						RCC- septic tank and water supply	rcc septic tank and water supply		
						0	0%		
23	Kollam	GHSS Chithara	South Indian JV with SITCO Projects	22-02-2020	25-04-2019	MAIN BLOCK A	demolition work finished	0%	D
						0	0%		
						0	0%		
24	Kollam	GHS POOYAPPALLY	South Indian JV with SITCO Projects	28-10-2019	25-04-2019	extension of new HSS block	0%	0%	D
						new block	0%		
						GALLERY BLOCK	0%		
25	Kollam	GAVHS Thazhava	South Indian JV with SITCO Projects	28-10-2019	25-04-2019	Block-1	block-1 - 0%, block-2 - 6%, RCC septic tank and watersupply-0%	6%	D
						Block-2	0%		
						RCC septic tank & watersupply	0%		

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteon as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
26	Kollam	GHSS Bhoothakkulam	South Indian JV with SITCO Projects	00-01-1900	25-04-2019	0 0 0	0% 0% 0%	1%	D
27	Kollam	GVHSS Eravipuram	South Indian JV with SITCO Projects	22-02-2020	25-04-2019	HS Block 0 0	0% HS block - 0% 0%	2%	D
28	Kollam	GVHSS Peroor Meenakshi Vilasam	South Indian JV with SITCO Projects	28-10-2019	25-04-2019	HSS Block & Compound wall Stage Toilet - 2nos Kitchen and Dining	25% 0% 0% 0%	7%	D
29	Kollam	GHSS Vettikkavala	South Indian JV with SITCO Projects	28-10-2019	25-04-2019	HS block LP block kitchen block	retaining wall-90% HS block-9 0%	10%	D
30	Kollam	GHSS Thevalakkara	South Indian JV with SITCO Projects	27-10-2019	25-04-2019	0 BLOCK 1 BLOCK 2	0% block 1 -8% block 2-12%	16%	D
31	Kollam	Govt. Vocational Higher Secondary School, Chathanoor	J Abdul Vahid	31-07-2019	26-09-2019	block a block b toilet block	0% 0% 0%	28%	D
32	Kollam	Govt HSS Shooranad	J Abdul Vahid	31-07-2019	26-09-2019	Accadamic Block Administrative Block 0	Accadamic block- 60% Admitistrative block- 55% 0%	65%	B
33	Kollam	Govt. HSS Karunagappally	J Abdul Vahid	31-07-2019	25-12-2019	Block A 0 0	Building 1- 14% 0% 0%	14%	D
34	Kollam	Govt. HSS Vellamanal, Mayyanad	J ABDUL VAHID	31-07-2019	26-09-2019	Pre primary block Dining block & Stage Extension of hss block	75% 45% 0%	47%	C
35	Kollam	Govt. HSS,Anchalummoodu,Perinad	J ABDUL VAHID	31-07-2019	26-09-2019	HS BLOCK DINING HALL TOILET BLOCK	0% 0% 0%	60%	B
36	Kollam	GHSS Managad (Kollam Constituency)	ROY MATHEW.	07-05-2019	24-07-2019	HS BLOCK AUDITORIUM KITCHEN	7200% 3500% 2000%	69%	B
37	Kollam	GHSS Yeroor (Punalur Constituency)	ROY MATHEW	07-05-2019	24-07-2019	ACADAMIC BLOCK 0 0	academic block 0% 0%	36%	D
38	Kollam	GHSS Anchal West (Punalur Constituency)	Roy mathew	07-05-2019	23-08-2019	MAIN BLOCK A BLOCK B TOILET BLOCK	3500% 1500% 7000%	40%	C
39	Kollam	Government VHSS, Kadakkal	ROY MATHEW	07-05-2019	24-07-2019	HSS BLOCK AUDITORIUM BLOCK	8000% 3000%	55%	C
40	Kollam	Govt. Boys VHSS Kottarakkara	Roy mathew	07-05-2019	24-07-2019	HSS LAB BLOCK VHSE BLOCK DINING BLOCK	5000% 3500% 0%	45%	C
41	Kollam	Govt. Model HSS,Anchal East	Roy mathew	07-05-2019	23-08-2019	HSS BLOCK 0 0	HS block 0% 0%	60%	B

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
42	Kollam	Kadappa Govt. LVHS, Kollam (Kunnathur Constituency)	South Indian	15-02-2019	03-11-2019	lab block kitchen block class room block	3000% 9000% 7000%	60%	B
43	Kollam	GHSS Vallikeezhu (Chavara Constituency)	South Indian	15-02-2019	03-11-2019	HS BLOCK	HS Block	20%	D
44	Kollam	GHS, Panayil, Perinad,Kollam (Kollam Constituency)	South Indian	15-02-2019	13-10-2019	HS BLOCK 0	0% HS BLOCK	65%	B
45	Kollam	Govt HSS Punalur, Kollam (Punalur Constituency)	South Indian	22-02-2019	03-10-2019	0 0 HS BLOCK	0% 0% HS block	55%	C
46	Alapuzha	Cherthala Govt HSS	J ABDUL VAHID	00-01-1900	05-01-2020	BLOCK A BLOCK B BLOCK C KITCHEN BLOCK	0% 0% 0% 0	0%	D
47	Alapuzha	Kalavoor Govt HSS	J ABDUL VAHID	09-02-2019	15-01-2020	ACADEMIC BLOCK 0 0	HSS block - 43% 0 0	43%	C
48	Alapuzha	Kidangara Govt HSS	J ABDUL VAHID	00-01-1900	06-09-2019	NEW ACADEMIC BLOCK, SEPTIC TANK,	0 0	0%	D
49	Alapuzha	Ambalappuzha Govt HSS	J ABDUL VAHID	00-01-1900	06-12-2019	CIVIL WORK,,, SANITARY INSTALLATION WATER SUPPLY MISCELLANEOUS,DIS MANTLING	0 0 0 0 0	0%	D
50	Alapuzha	Harippad Govt Girls HSS	J ABDUL VAHID	09-02-2019	06-11-2019	UP & HSS BLDG LAB COMPOUND WALL EXTENSION SUMP & PUMP ROOM,SEPTIC TANK LANDSCAPE WORK	HSS block - 15% 0 0 0 0 0	15%	D
51	Alapuzha	Govt. Girls HSS Mavelikkara	J ABDUL VAHID	09-02-2019	05-01-2020	HS BLOCK civil work	HS Block 22	25%	D
52	Alapuzha	Govt. Boys Higher Secondary School,Kayamkulam	J ABDUL VAHID	09-02-2019	07-10-2019	HSS BLOCK AUDITORIUM BLOCK	0 auditorium 75%	45%	C
53	Alapuzha	Govt. HSS,Chandiroor	J ABDUL VAHID	09-02-2019	07-09-2019	LP BLOCK, EXTENSION OF UP HS & HSS SUMP & SEPTIC TANK	LP Block 34% HS,HSS Block 0% 0 0	25%	D
54	Pathanamthitta	Vechoochira Colony Govt. HSS	MKMS	21-02-2019	01-09-2019	HS BLOCK hss block	hs block 33% hss block 8%	21%	D
55	Alapuzha	Konni Govt Hss,Pathanamthitta	MKMS	21-02-2019	25-08-2019	SCHOOL BUILDING BLOCK 1 (ACADEMIC) SCHOOL BUILDING BLOCK 2 (KITCHEN + DINING) 0	Academic block-29% Kitchen block-9% 0	18%	D

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
56	Pathanamthitta	Kannasa Smaraka Govt. Higher Secondary School, Kadapra	MKMS	21-02-2019	19-09-2019	HSS BLOCK KITCHEN BLOCK	HSS block=17.5% KITCHEN=13.5%	16%	D
57	Pathanamthitta	Adoor Ghss	MKMS	21-02-2019	22-08-2019	BLOCK 1 BLOCK 2 BLOCK 3 BLOCK 6	BLOCK 1-70% BLOCK2-60% BLOCK 3-60% BLOCK 6-40%	50%	C
58	Pathanamthitta	Govt HS Kozhenchery (Aranmula Constituency)	MKMS	21-02-2019	22-08-2019	AUDITORIUM BLOCK ACADEMIC BLOCK	Auditorium block= 25% Academic Block= 14%	19%	D
59	Alapuzha	Charamangalam Govt D.V.H.S.S (Cherthala Constituency)	SIBY K JOSE	22-10-2019		BLOCK2 KG BLOCK SUMP & SEPTIC TANK	BLOCK 2 -9 % 0 0	9%	D
60	Alapuzha	Mannancheri Govt HS (Alappuzha Constituency)	SIBY K JOSE	10-10-2019		BUILDING1, (Building 2 was cancelled as per the meeting with School authorities KITE and WAPCOS higher officials and the number of classrooms thus lost was incorporated into Building 1) SUMP& SEPTIC TANK	Building 1 - 15% 0	15%	D
61	Alapuzha	GHSS Mangalam	0	00-01-1900		0 0 0 0	0 0 0 0	0%	
62	Alapuzha	Cherthala South GHSS	0	00-01-1900		0 0 0 0	0 0 0 0	0%	
63	Alapuzha	GVHSS Mulakuzha	0	00-01-1900		0 0 0 0	0 0 0 0	0%	

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteon as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
CENTRAL ZONE									
1	Trissur	Chalakkara Govt S.M.T.H.S.S (Chalakkara Constituency)	RPP INFRA PROJECTS LTD	27-03-2019	29-09-2019	BLOCK A BLOCK B SUMP RCC SEPTIC TANK	BLOCK A-30% BLOCK B-20% SUMP-0% RCC SEPTIC ATNK -0%	25%	D
2	Trissur	GHSS Varavoor (Chalakkara Constituency)	NEO STRUCTO	05-04-2018	09-06-2019	UP BLOCK ADDITIONAL BLOCK SUMP & EXTERNAL WATER SUPPLY RCC SEPTIC ATNK	UP BLOCK - 50% ADDITIONAL BLOCK 0% SUMP & EXTERNAL WATER SUPPLY 15% RCC SEPTIC ATNK 85%	37%	D
3	Trissur	Cheruthuruthy GHSS (Chelakkara Constituency)	NEO STRUCTO	09-02-2019	09-06-2019	HSS BLOCK KITCHEN BLOCK HS BLOCK SUMP & SEPTIC TANK EXTERNAL WATER SUPPLY	HSS block 84% KITCHEN BLOCK 10% HS BLOCK 76% SEPTIC TANK 90% SUMP AND EXTERNAL WATER SUPPLY 0%	73%	B
4	Trissur	Govt Manavedan VHSS, Nilambur (Nilambur Constituency)	NEO STRUCTO	09-05-2019	24-07-2019	1.UP&HS BLOCK 2.VHSE BLOCK 3.SUMP&SEPTIC TANK	HS BLOCK 25%, VHSE BLOCK 0%, EPTIC TANK 0%, SUMP 0%	25%	D
5	Palakad	Chittur Govt BHSS	RPP INFRA PROJECTS LTD	27-03-2019	29-10-2019	HS & HSS block VHSE bock compound wall septic tank Landscaping Sump & pumproom	HS & HSS bock = 20.44 % VHSE block = 0% (Not included in BOQ & not yet approved) Compound wall = 0% Septic tank = 0% Landscaping= 0% Sump & pumproom = 0%	20%	D
6	Palakad	Ilappulli G.A.P. HSS	RPP INFRA PROJECTS LTD	03-03-2019	14-10-2019	SCHOOL BUILDING BLOCK-1 SCHOOL BUILDING BLOCK-2 SCHOOL BUILDING BLOCK-3 SUMP/SEPT TANK,EXT WATER SUPPLY LANDSCAPE WORK SIGNAGE	SCHOOL BUILDING BLOCK-1 SCHOOL BUILDING BLOCK-2 SCHOOL BUILDING BLOCK-3 SUMP/SEPT TANK,EXT WATER SUPPLY LANDSCAPE WORK SIGNAGE	52%	C
7	Palakad	Govt. VHSS,Pathirippala	RPP INFRA PROJECTS LTD	27-03-2019	14-09-2019	Academic block SEPTIC tank septic tank	Academic block=15% SEPTIC tank=0% septic tank=0%	17%	D

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
8	Palakad	Govt. HSS Big Bazar, Palakkad	RPP INFRA PROJECTS LTD	27-03-2019	14-09-2019	HSS LAB BLOCK VERTICAL EXTENSION	HSS LAB BLOCK :50%	12%	D
						BRGF BLOCK VERTICAL EXTENSION	BRGF BLOCK :85%		
						ACADEMIC BLOCK	ACADEMIC BLOCK :0%		
						SUMP	SUMP=0%		
						SEPTIC TANK AND WATER SUPPLY	SEPTIC TANK AND WATER SUPPLY :0%		
9	Trissur	GVHSS,Alanallur	RPP INFRA PROJECTS LTD	27-03-2019	14-09-2019	ACADEMIC BLOCK-1	ACADEMIC BLOCK-1 =2%	6%	D
						ACADEMIC BLOCK-2	ACADEMIC BLOCK-2= 22%		
						UG SUMP	UG SUMP= 0%		
						SEPTIC TANK(50 USERS-1 NO)	SEPTIC TANK(50 USERS-1 NO)= 0%		
						SOLAR PV POWER PLANT	SOLAR PV POWER PLANT= 0%		
10	Palakad	Govt. Boys Higher Secondary School,Nenmara	RPP INFRA PROJECTS LTD	27-03-2019	29-10-2019	HIGH SCHOOL BLOCK G+1	HIGH SCHOOL BLOCK G+1=23	12%	D
						AUDITORIUM BLOCK	AUDITORIUM BLOCK		
						SUMP/SEPT TANK	SUMP/SEPT TANK		
						EXT WATER SUPPLY	EXT WATER SUPPLY		
11	Palakad	Govt. VHSS Vattenad,Thrithala	RPP INFRA PROJECTS LTD	03-03-2019	14-10-2019	SCHOOL BUILDING BLOCK-1	academic block 27%	27%	D
						TOILET BLOCK,	TOILET BLOCK,=0%		
						SUMP/SEPT TANK	SUMP/SEPT TANK=0%		
						EXT WATER SUPPLY	EXT WATER SUPPLY		
12	Palakad	MNKMM Govt HSS Pulapatta	RPP INFRA PROJECTS LTD	27-03-2019	30-08-2019	Kitchen block	Kitchen block 3.5%	3%	D
						Academic block	Academic Block 2.9%,		
						Sump	Sump=0%		
						Septic tank	Septic tank=0%		
13	Palakad	GJHSS Naduvattom (Pattambi Constituency)	RPP INFRA PROJECTS LTD	03-03-2019	29-10-2019	SCHOOL BUILDING	SCHOOL BUILDING - 5%	5%	D
						SUMP	SUMP - 0%		
						SEP TANK	SEP TANK - 0%		
						EXTERNAL WATER SUPPLY	EXTERNAL WATER SUPPLY - 0%		

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
14	Palakad	GMRS Peringottukurissi (Tarur Constituency)	RPP INFRA PROJECTS LTD	27-03-2019	30-08-2019	SCHOOL BUILDING	Academic block: 15%	6%	D
						SEMINAR BLOCK	SEMINAR BLOCK: 0%		
						SUMP	SUMP: 0%		
						SEP TANK	SEP TANK: 0%		
						EXTERNAL WATER SUPPLY	EXTERNAL WATER SUPPLY: 0%		
						LANDSCAPING	LANDSCAPING: 0%		
						SIGNAGE	SIGNAGE: 0%		
						SEWAGE TREATMENT PLANT	SEWAGE TREATMENT PLANT: 0%		
15	Palakad	GHSS Kizhakenchery (Alathur Constituency)	RPP INFRA PROJECTS LTD	03-03-2019	29-09-2019	BLOCK-1	BLOCK 1-0%	14%	D
						BLOCK-2	BLOCK 2-0%		
						BLOCK-3	BLOCK 3-0%		
						BLOCK-4	BLOCK 4-14.36%		
						BLOCK-5	BLOCK 5-15.67%		
						SUMP	SEPTIC TANK -0%		
						SEP TANK	SUMP TANK -0%		
						EXTERNAL WATER SUPPLY	EXTERNAL WATER SUPPLY -0%		
16	Palakad	GVHSS Cherpulassery (Shornur Constituency)	RPP INFRA PROJECTS LTD	27-03-2019	29-10-2019	HS BLOCK,SUMP	HS BLOCK,SUMP=4%	4%	D
						CANTEEN BLOCK,	CANTEEN BLOCK,=0%		
						SEP TANK	SEP TANK=0%		
						EXTERNAL WATER SUPPLY	EXTERNAL WATER SUPPLY=0%		
						LANDSCAPING	LANDSCAPING=0%		
						SIGNAGE	SIGNAGE=0%		
17	Palakad	GVHSS Koppam, Palakkad (Pattambi Constituency)	RPP INFRA PROJECTS LTD	27-03-2019	29-10-2019	ACADEMIC BUILDING	ACADEMIC BUILDING=0%	10%	D
						SUMP	SUMP=0%		
						EXTERNAL WATER SUPPLY	EXTERNAL WATER SUPPLY=0%		
						SEP TANK	SEP TANK=0%		
18	Trissur	GHSS Peechi, Thrissur (Ollur Constituency)	RPP INFRA PROJECTS LTD	03-03-2019	14-09-2019	Academic Block, , ,	1.Academic Block -10 % 2.Synthetic track and Court - 0 % 3.Sump tank - 0% 4.Septic tank - 0% 5.Cycle shed - 0%"	8%	D
						Synthetic track and court	0		
						Septic tank and sump tank	0		
						Cycle Shed	0		
19	Trissur	Govt. Vocational Higher Secondary School,Desamangalam,Thrissur (Chelakkara Constituency)	RPP INFRA PROJECTS LTD	27-03-2019	28-01-2019	ACADEMIC BLOCK	ACADEMIC BLOCK 8%	6%	D
						SF BLOCK	SF BLOCK 5%		
						SUMP, EXTERNAL WATER SUPPLY	SUMP, EXTERNAL WATER SUPPLY 0%		
						SEPTIC TANK	SEPTIC TANK 0%		

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
20	Palakad	Govt. Victoria Girls Higher Secondary School, Chittur, Palakkad, Chit	RPP INFRA PROJECTS LTD	27.03.2019	15-08-2019	UP BLOCK, SEPTIC TANK AND SUMP	UP BLOCK,= 69% SEPTIC TANK =20% SUMP=0%	70%	B
21	Trissur	Govt HSS, Kadavallur	RPP INFRA	03-03-2019	29-09-2019	HS BLOCK ADMIN BLOCK Academic Block SUMP & EXTERNAL WATER SUPPLY SEPTIC TANK	75% 20.00% 28% 0% 0%	42%	C
22	Trissur	GMBHSS, Thrissur	RPP INFRA	03-03-2019	28-11-2019	HSS BLOCK Vertical Expansion SUMP SEPTIC TANK LANDSCAPING WORK	8% 0% 0% 0% 0%	8%	D
23	Trissur	Govt VHSS, Chalakkudy	RPP INFRA	03-03-2019	18-12-2019	ACADEMIC BLOCK SUMP TANK SEPTIC TANK LANDSCAPING WORK	3.94% 0% 0% 0%	4%	D
24	Trissur	Govt HSS, Erumappetti	RPP INFRA	03-03-2019	30-08-2019	BLOCK1 SUMP & EXTERNAL WATER SUPPLY RCC SEPTIC TANK	47% 0% 0%	45%	C
25	Trissur	Govt HSS, Kochanoor	RPP INFRA	03-03-2019	29-09-2019	BLOCK A BLOCK B SUMP & EXTERNAL WATER SUPPLY RCC SEPTIC TANK	52% 80.00% 0% 10%	65%	B
26	Trissur	Govt HSS, Villadam	RPP INFRA	03-03-2019	29-09-2019	BLOCK A BLOCK B	18% 15%	16%	D
27	Trissur	GGHSS, Kodungallur	RPP INFRA	03-03-2019	28-11-2019	BUILDING G+2, RCC SEPTIC TANK SUMP TANK	5.50% 0% 0%	5%	D
28	Trissur	Govt. HSS, Mullassery	SREESHYLAM	27-03-2019	25-07-2019	NEW BLOCK KITCHEN CUM DINING	6% 0%	6%	D
29	Trissur	GMHSS, Nadavaramba	SREESHYLAM	27-03-2019	25-07-2019	SCHOOL BUILDING BLOCK1, SUMP TANK RCC SEPTIC TANK	0% 0% 0%	0%	D
30	Trissur	GVHSS, Nandikara	SREESHYLAM	27-03-2019	25-06-2019	ACADEMIC BLOCK SUMP TANK SEPTIC TANK	31% 0% 0%	28%	D
31	Trissur	GKVHSS, Eriyad	SREESHYLAM	27-03-2019	25-07-2019	ACADEMIC BLOCK UG SUMP SEPTIC TANK	3.70% 0% 0%	4%	D
32	Trissur	GHSS, Manathala	SREESHYLAM	27-03-2019	25-07-2019	BLOCK 1 SCHOOL , BLOCK 2 SCHOOL , SUMP & SEPTIC TANK, Toilet block	10% 0% 0% 0%	5%	D

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteon as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
33	Trissur	GBHSS, Wadakkanchery	SREESHYLAM	27-03-2019	23-10-2019	MAIN , SUMP & EXTERNAL WATER SUPPLY, SEPTIC TANK Gate	1% 0% 0% 0%	1%	D
34	Trissur	Govt. VHSS, Puthur	SREESHYLAM	27-03-2019	25-07-2019	VHSE & HSS BLOCK KITCHEN CUM DINNING HALL SUMP & SEPTIC TANK LANDSCAPE MULTI PURPOSE URT	10% 7% 0% 0% 0%	9%	D
35	Trissur	Govt. VHSS,Cherpu	SREESHYLAM	27-03-2019	25-06-2019	ACADEMIC BLOCK DINNING HALL COMPOUND WALL SUMP & SEPTIC TANK LANDSCAPE	6.00% 0% 0% 0% 0%	6%	D
36	Trissur	GHSS, Chembuchira	NEO STRUCTO	09-02-2019	09-06-2019	ACADEMIC BLOCK ADMIN BLOCK Toilet block Vertical Expansion SEPTIC TANK	97% 98% 40% 20% 97%	75%	B
37	Trissur	GVHSS, Pazhanji	NEO STRUCTO	09-02-2019	24-07-2019	BLOCK A (G+2), BLOCK B (G+2), SUMP & EXTERNAL WATER SUPPLY, RCC SEPTIC TANK	80% 75% 0% 0%	75%	B
38	Trissur	Govt GHS, Vadakkanchery	NEO STRUCTO	09-02-2019	09-06-2019	H.S.BLOCK BLOCK 2 SUMP TANK SEPTIC TANK,	40% 76% 0% 0%	48%	C
39	Trissur	GHSS, Karupadanna	NEO STRUCTO	09-02-2019	09-06-2019	HS BLOCK KITCHEN BLOCK SUMP & SEPTIC TANK EXTERNAL WATER SUPPLY LANDSCAPING SIGNAGES	35% 75% 0% 0% 0% 0%	45%	C
40	Trissur	GFHSS, Nattika	RPP INFRA	03-03-2019	14-09-2019	BLOCK-1 HALL EXTENSION STAGE & LIBRARY SEPTIC TANK	60% 88% 15% 25%	51%	C
41	Trissur	GHSS, Kodungallur	RPP INFRA	03-03-2019	29-09-2019	ACADEMIC BLOCK SUMP & EXTERNAL WATER SUPPLY SEPTIC TANK	19% 0% 0%	18%	D
42	Idukki	GTHSS MURIKKATTUKUDY	Madathil Enterprises	02-02-2019	02-06-2019	HS Block Sump Septic tank	22.68 0 0	23%	D
43	Kottayam	AJJM GHS THALYOLAPARAMBU	Siby k jose	31-04-2019	28-08-2019	Academic Block Sump Septic tank	16 0 0	30%	D

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
44	Kottayam	GVHSS PONKUNNAM	South Indian	15.02.2019	13-09-2019	Auditorium block	0	55%	C
						Vhse block	75		
						HS block	20		
						sump & septic tank	0		
45	Kottayam	GVHSS MURIKKUMVAYAL	Madathil Enterprises	02.02 2019	02-07-2019	Academic Block	16	18%	D
						Sump	0		
						Septic tank	0		
46	Idukki	GHSS THODUPUZHA	Madathil Enterprises	02-02-2019	01-09-2019	Academic Block ; landscaping shown in BOQ not in dpr	42	40%	C
						Septic tank	90		
						Sump tank	0		
47	Idukki	GPHSS VANDIPERIYAR	Madathil Enterprises	02-02-2019	02-06-2019	HSS Lab block	22	15%	D
						Academic Block	0		
						Road work	0		
						Sump	0		
						Septic tank	0		
48	Idukki	GVHSS KUNCHITHANNY	Madathil Enterprises	07-06-2019	01-10-2019	HSS block	77	39%	D
						Academic block	35		
						Sump	0		
49	Kottayam	GHSS THRIKKODITHANAM	Madathil Enterprises	02-02-2019	01-09-2019	HS block	50	51%	C
						HSS extension	43		
						LP block	44		
						sump tank	75		
						septic tank	75		
50	Idukki	GHSS KALLAR	Madathil Enterprises	02-02-2019	01-10-2019	UP Block 1	26	22%	D
						UP Block 2	0		
						Toilet Block	0		
						Sump	0		
						Septic tank	0		
51	Kottayam	GVHSS Kumarakom	South Indian	22.3.2019	21-06-2019	VHSE Block	38	79%	A
						HSS Block	26		
						Sump	43		
						Septic tank	18		
52	Kottayam	Vaikom Boys School	Madathil Enterprises	2.2.19	02-07-2019	Academic Block	18	23%	D
						Kitchen Block	0		
						Sump	0		
						Landscape	0		
						Compound wall	0		
						Septic tank	0		
53	Idukki	GHS ADIMALY	KVJ & Sons	02-02-2019	09-06-2019	HS Block	50	50%	C
						Sump	0		
						Septic tank	0		
54	Kottayam	St:George GVHSS PUTHUPALLY	South Indian	15-02-2019	12-11-2019	Hardware lab	78	10%	D
						Main block	1.5		
						Canteen	0		
						sump	0		
						septic tank	0		

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
55	Kottayam	GHSS KARAPUZHA	madathil Enterprises	28-01-2019	16-10-2019	Block A	29	12%	D
						Block B	0		
						Sump	0		
						Septic tank	0		
56	Idukki	GVHSS KUMILY	K V Joseph and Sons Pvt Ltd	02-02-2019	09-06-2019	UP Block	40.27	40%	C
						Sump	0		
						Septic tank	0		
57	Kottayam	MGGHSS PALA	madathil Enterprises	02-02-2019	22-08-2019	New Block	80.4	79%	A
						Activity Block	95		
						Retaining wall	95		
						Septic Tank	90		
						Sump	75		
58	Kottayam	GBVHSS PERUVA	South Indian	14-02-2019	13-10-2019	HS Block	15	36%	D
						HSS Blok	35		
						VHSE Block	40		
						Septic Tank	0		
						Sump	0		
59	Ernakulam	GHSS PEZHAKAPILLY	CMK Projects	31-12-2019	10-08-2019	block1-HSS block,Block3-HS block, UP/LP block, HS block, Toilet block	BLOCK 1- 85% BLOCK 3- 25%	55%	C
60	Ernakulam	GHSS EDAPALLI	CMK Projects	02-10-2019	25-08-2019	Plus one block, Kitchen Block, Sump Tank and Septic tank	kITCHEN BLOCK - 30 PLUS ONE BLOCK 28	58%	C
61	Ernakulam	GMHSS. CHERUVATTOOR	KVJ	31-10-2019	09-06-2019	HS IN UP BLOCK HS BLOCK UP BLOCK	HS IN UP BLOCK-80% , HS BLOCK-55% ,UP	50%	C
62	Ernakulam	Chendamangalam Govt H.S.S (Paravur LAC)	CMK	Not started	07-01-2020	New block G+2, Toilet Block G+1, VE Block G+1	0	0%	D
63	Ernakulam	GHSS Elamakara (Ernakulam Constituency)	KVJ	28-04-2019	08-08-2019	HSS Vertical Expansion, HS block ,New Block.,toilet block	HSS BLOCK - 90%, HSBlock - 0%, New Block - 0%,toilet block - 0%	90%	A
64	Ernakulam	GHSS Kongorpilly	KVJ	15-08-2019	09-06-2019	Block1, Block2, Sump Tank and Septic tank	Block 1 - 90 Block 2 - 0 (waiting for demolition and handover the site) Septic tank - 95	45%	C
65	Ernakulam	GHSS Perumbavoor	CMK Projects	02-11-2019	08-11-2019	HS Block, Toilet block,UP block	kitchen 15.5%,HS 2.5%	19%	D
66	Ernakulam	GHSS THRIpunithura	CMK Projects	02-10-2019	10-08-2019	Academic Block-1. LP Block-1	Academic Block- 30%. LP Block-15%	15%	D
67	Ernakulam	JBS Kunnukara	KVJ	07-06-2019	09-06-2019	LP Block (G+2), Block B, Sump, Septic tank	LP Block- 75%, Block B- 0%, Sump-10%, Septic Tank- 68%	78%	A
68	Ernakulam	GHSS PIRAVOM	CMK Projects	12-05-2019	09-09-2019	CANTEEN CUM ATAL LAB, SUMB, SEPTIC TANK	Canteen cum atal lab - 24% , Septic tank 10 % , SUMP-0%	26%	D
69	Ernakulam	EMGHSS FORT KOCHI	CMK Projects	02-10-2019	10-08-2019	HSS BLOCK, HS BLOCK (Horizontal Extension), SUMP , SEPTIC TANK	HSS BLOCK - 25%, HS BLOCK -0%, SUMP & SEPTIC TANK -0%	25%	D

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
70	Ernakulam	GVHSS Njarakkal	KVJ	01-02-2019	09-06-2019	ACADEMIC BLOCK-1 SUMP & EXTERNAL WATER SUPPLY	Academic Block- 30%. Septic Tank-0. Sump-0%	30%	D
71	Ernakulam	GVHSS KAITHARAM	KVJ	01-02-2019	09-06-2019	LP BLOCK, VHSE BLOCK AND SEPTIC TANK	LP BLOCK -77% , VHSE BLOCK -55%	66%	B
72	Ernakulam	GHSS VAZHAKULAM	KVJ	01-06-2019	09-06-2019	HSS BLOCK,BLOCK C ,KITCHEN BLOCK	HSS BLOCK 75% ,BLOCK C 60% ,KITCHEN BLOCK 1%	65%	B
73	Ernakulam	MGM GHSS NAYATHODU	KVJ	01-06-2019	09-06-2019	ADMIN BLOCK ,ACADEMIC BLOCK	ADMIN BLOCK 35%,ACADEMIC BLOCK 0%	20%	D
74	Ernakulam	GHSS PUTHENTHODE	cmk	Not started	08-12-2019	HS BLOCK, SUMP & SEPTIC TANK	HS Block - 0%, Sump and septic tank - 0%	0%	D
75	Ernakulam	GHSS CHENGAMANAD	CMK	15-05-2019	29-09-2019	MAIN BUILDING, TOILET BLOCK, LIBRARY BUILDING, SOLAR PANEL, LANDSCAPING, SIGNAGE	MAIN BUILDING- 25%, TOILET BLOCK-0%, LIBRARY BUILDING- 0%,SOLAR PANEL-0%, LANDSCAPING-0%, SIGNAGE-0%	25%	D
76	Ernakulam	GHSS Kadayirippu, Ernakulam (Kunnathunadu Constituency)	South Indian Constructions	00-01-1900	15-06-2019	Canteen Block,Vertical Expansion Building, Septic Tank	Vertical Expansion: 90% Canteen block: 90	90%	A

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteon as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
NORTH ZONE									
1	Kannur	AVS GHSS KARIVELLUR	ULCCS Ltd	15-02-2021	30-06-2019	HS Block Sump Septic tank	92% 25% 95%	92%	A
2	Kannur	GHSS CHERUTHAZHAM	ULCCS Ltd	15-02-2019	12-11-2019	HSS Block LP & UP Block Sump Septic tank	92% 41% 3% 45%	65%	B
3	Kannur	GHSS SREEKANDAPURAM	ULCCS Ltd	15-02-2019	20-08-2019	HS Block Sump Septic tank	35% 0% 0%	30%	D
4	Kannur	AKGS GHSS PERALASSERY	ULCCS Ltd	15-02-2019	30-06-2019	HS Block Compound wall Landscaping work Sump Septic tank	97% 20% 0% 0% 100%	95%	A
5	Kannur	GHSS PATYAM	ULCCS Ltd	15-02-2019	30-09-2019	HS Block Sump Septic tank	24% 0% 90%	25%	D
6	Kannur	GHSS THOTTADA	ULCCS Ltd	25-03-2019	30-06-2019	HSS Block HSS Vertical Expansion HS Vertical Expansion Landscaping work Sump Septic tank	90% 92% 93% 0% 0% 75%	89%	A
7	Kannur	GHSS PALA, MUZHAKKUNNU	ULCCS Ltd	15-02-2019	30-09-2019	0 KG Block HSS Vertical Expansion Kitchen Block Sump	0% 15% 40% 40% 0%	35%	D
8	Kannur	GHSS CHITTARIPARAMBA	ULCCS Ltd	43511	31-10-2019	Septic tank HSS Block LP & UP Block Sump	0% 35% 30% 0%	35%	D
9	Kannur	GHSS VALAPATTANAM	ULCCS Ltd	43511	06-09-2019	Septic tank HS block Sump	35% 43% 0%	34%	D
10	Kannur	GVHSS KURUMATHUR	ULCCS Ltd	43511	14-08-2019	Septic tank HSS Block Sump	0% 85% 10%	80%	A
11	Kannur	GVHSS CHIRAKKARA	ULCCS Ltd	43511	23-08-2019	Septic tank HSS Block Sump	20% 35% 0%	30%	D
12	Kannur	EKNS GHSS VENGAD	ULCCS Ltd	43511	26-07-2019	0 Septic tank ADMIN BLOCK 0	0% 0% 35% 0%	30%	D
13	Kannur	GVHSS KATHIRUR	ULCCS Ltd	43791	14-12-2019	Sump Septic tank HSS Block	0% 0% 20%	15%	D

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of completeion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
14	Kannur	GHSS CHALA	ULCCS Ltd	43511	30-08-2019	Sump	0%	50%	C
						Septic tank	0%		
						Academic cum Stage block	60%		
						Classroom block	Cancelled due shortage of fund beyond 200		
15	Kannur	GHSS IRIKKUR	ULCCS Ltd	15-02-2019	30-07-2019	Sump	0%	55%	C
						Septic tank	0%		
						HSS Block	60%		
16	Malapuram	Purathur Govt HS	Maliyakkal Construction Company	31-05-2019	20-09-2019	HS Block	98%	98%	A
						Computer Lab Block	97%		
						Septic tank	100%		
17	Malapuram	Nannamukku Mookkuthala P.C.N Govt HSS	Maliyakkal Construction Company	31-05-2019	20-09-2019	Kerala Block	95%	94%	A
						Madras Block	95%		
						Tagore Block	90%		
						Kitchen Block	75%		
						Septic Tank	100%		
18	Malapuram	Vengara Govt Boys VHSS	Maliyakkal Construction Company	30-07-2019	30-09-2019	Academic block(G+2)	70%	66%	B
						Kitchen Block	8%		
						Septic tank	0%		
						Sump	0%		
19	Malapuram	Parappanangady Neduva Govt HSS	Maliyakkal Construction Company	31-12-2019	26-09-2020	Academic block with(G+2)	23%	15%	D
						Kitchen Block(G+1)	0%		
20	Malapuram	GHSSThanur Devadar	Maliyakkal Construction Company	31-05-2019	20-09-2019	Academic block(G+1)	90%	90%	A
						Compound Wall	75%		
						Sump	40%		
						Septic Tank1	80%		
						Septic Tank2	60%		
						Academic Block	40%		
21	Malapuram	Govt. Model HSS, Perinthalmanna	Seguro Foundations & Structures Pvt Ltd	24-08-2019	24-08-2019	Kitchen Block	10%	41%	C
						Sump	0%		
						Septic Tank	0%		
						1.Library block-G+2	0%		
22	Malapuram	Govt. Vocational Higher Secondary School, Kalpakanchery	Seguro Foundations & Structures Pvt Ltd	11-08-2019	11-08-2019	2.HS block-G only	61%	61%	B
						3.UP block-G + 2	50%		
						4. Dining&Indoor stadium-G only	79%		
						Sump	0%		
						Septic Tank	0%		
						HS Block(G+1)	68%		
23	Malapuram	GHSS Pandikkad	Seguro Foundations & Structures Pvt Ltd	20-08-2019	20-08-2019	Kitchen Block(G only)	63%	63%	B
						Toilet block	22%		
						Sump	0%		
						Septic Tank	0%		
						HSS Block(SF Vertical Expansion)	60%		
24	Malapuram	Govt. HSS Thuvvur	Seguro Foundations & Structures Pvt Ltd	03-09-2019	03-09-2019	HS Block(G+2)	28%	45%	C
						Kitchen Block(G Only)	49%		
						Septic Tank	0%		
						Sump	0%		
						Sump	0%		

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleieion as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
25	Malapuram	Govt. Vocatioal HSS, Melangadi, Kondotty	Seguro Foundations & Structures Pvt Ltd	18-09-2019	18-09-2019	HSS Block(G+1) HS Block(G+1) Sump Septic Tank	28% 0% 0% 0%	16%	D
26	Malapuram	Govt. VHSS Makkaraparambu	Seguro Foundations & Structures Pvt Ltd	30-05-2019	31-08-2019	1.HS BLOCK (G+2) 2. VHSE EXTENSION BLOCK (FF & SF) 3. VHSE LAB BLOCK (G+2) 4. Entry Gate 5. Septic Tank 1 6. Septic Tank 2 7. Sump	68% 75% 75% 0% 50% 30% 0%	68%	B
27	Malapuram	Govt. Girls HSS, Malappuram	Seguro Foundations & Structures Pvt Ltd	18-09-2019	18-09-2019	Academic Block(G+1) Toilet block Sump Septic Tank	5% 0% 0% 0%	5%	D
28	Malapuram	Govt. Higher Secondary School, Perassanur,Kuttiipuram	Seguro Foundations & Structures Pvt Ltd	20-07-2019	20-07-2019	1. H.S.S. BLOCK B 2. LP/UP BLOCK 3.HSS BLOCK A Sump Septic Tank	41% 32% 20% 0% 0%	46%	C
29	Malapuram	Govt HSS Peruvallur	Seguro Foundations & Structures Pvt Ltd	20-07-2019	20-07-2019	HS Block A(G+2) HSBlock B(G only) Sump Septic Tank	50% 40% 0% 0%	40%	C
30	Malapuram	GHSS Kuzhimanna	Seguro Foundations & Structures Pvt Ltd	20-07-2019	20-07-2019	Academic block(G+2) Kitchen & Dining Sump Septic Tank	47% 0% 0% 0%	45%	C
31	Malapuram	Govt Model Higher Secondary School,Calicut University	Abdusamad.T	17-08-2019	15-07-2019	HS Block(G+2) HSS Block(G+2) Sump Septic Tank	55% 40% 0% 30%	45%	C
32	Malapuram	Govt Higher Secondary School,Puthuparamba	Abdusamad.T	28-07-2019	07-08-2019	1.Kitchen, Dining and Library Block (G+2) 2. Building 3,4 (Vertical expansion) 3. Toilet Block 4.Sump 5.Septic tank	65% 20% 0% 0% 0%	56%	C
33	Malapuram	GHSS Pookottur	Abdusamad.T	07-07-2019	16-08-2019	1) Dinig hall,Kitchen & library (G+2) Synthetic Court & Gallery Sump Septic Tank	45% 0% 0% 0%	37%	D
34	Malapuram	GBHSS Manjeri	Abdusamad.T	10-07-2019	27-07-2019	HS Block(G+2) Retaining Wall Sump Septic Tank	55% 100% 0% 0%	60%	B

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteon as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
35	Malapuram	MSPHSS Malappuram	Abdusamad.T	17-10-2019	05-09-2019	Academic block(G+2)	17%	15%	D
					Retaining Wall	100%			
					Septic Tank	30%			
					Sump	10%			
36	Malapuram	GRHSS Kottakkal	Abdusamad.T	08-08-2019	09-07-2019	HS block(G+1)	53%	54%	C
					Sump	0%			
					Septic Tank	0%			
37	Malapuram	GHSS Edappal	Abdusamad.T	08-10-2019	05-09-2019	1) HSS Block (Vertical expansion – SF)	80%	65%	B
					2) HS Block (G+2)	40%			
					3) Library Building(FF Vertical expansion)	80%			
					4) Sump	0%			
					5) Septic tank	0%			
38	Malapuram	GHSS Thrikavu	Abdusamad.T	14-10-2019	07-07-2019	HS block(G+2)	45%	46%	C
					Sump	0%			
					Septic Tank	10%			
39	Malapuram	GHSS Marancherry	ULCCS Ltd	31-05-2019	30-06-2019	HS block(G+2)	95%	0%	D
					Landscaping	0			
40	Malapuram	GGVHSS Wandoor	ULCCS Ltd	31-05-2019	30-06-2019	1) HS Academic Block (G+2)	8500%	85%	A
					2) C Block Vertical Expansion (FF,SF)	82%			
					3) Rcc Reatining Wall	100%			
					4) Septic Tank	100%			
41	Malapuram	GHSS Vadanamkurrussi	ULCCS Ltd	31-07-2019	31-07-2019	HS Block(G+2)	60%	55%	C
					Septic Tank	5%			
					Sump	0%			
42	Kasargod	CKNHM GHSS Pilicode	ULCCS	28-08-2019	03-09-2019	HS Block 1 (G+2)	56%	35.5%	A
					HS Block 2 (G+2)	10%			
					Septic Tank	NOT STARTED			
					Sump	NOT STARTED			
43	Kasargod	GVHSS Mogral	ULCCS	02-06-2019	31-05-2019	Admin Block (G+2)	0.6	32%	D
					Academic Block (G+2)	JUST STARTED			
					Septic Tank	NOT STARTED			
					Sump	NOT STARTED			
44	Kasargod	GMVHSS Thalankara	ULCCS	00-01-1900	Extension not requested due tro prolonged delay owing to railway permission formalities.	HSS block (G+1)	JUST STARTED	0%	D
					HS block (G+1)	NOT STARTED			
					UP block (G+1)	NOT STARTED			
					Sump	NOT STARTED			
45	Kasargod	GHSS Periya	ULCCS	15-08-2019	25-08-2019	Septic Tank	NOT STARTED	15%	D
					HS Block E (G+1)	25%			
					UP Block C (G)	JUST STARTED			
					Kitche Block D (G)	NOT STARTED			
					Sump	NOT STARTED			
46	Kasargod	GHSS Kakkat	ULCCS	26-03-2019	31-05-2019	Septic Tank	NOT STARTED	91%	A
					Academic Block (G+1)	98%			
					Sump	26%			
47	Kasargod	GHSS Bandadka	ULCCS	11-03-2019	31-05-2019	Septic Tank	1	98%	A
					HS Block (G+2)	98%			
					Sump	NOT STARTED			
					Septic Tank	100%			

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteon as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
48	Kasargod	GVHSS Bellikoth	ULCCS	6/19/2019	30-08-2019	HS Block (G+2)	15%	10%	D
						Sump	NOT STARTED		
						Septic Tank	NOT STARTED		
49	Kasargod	GHSS Cherkala Central	ULCCS	26-03-2019	31-05-2019	HS Block (G+2)	97%	75%	A
						UP Block (G+1)	61%		
						Sump	NOT STARTED		
						Septic Tank	32%		
50	Kasargod	GHSS Kuttamath	ULCCS	23-06-2019	30-06-2019	HS Block (G+1) with basement floor) L-shape	39%	36%	D
						Sump	NOT STARTED		
						Septic Tank	NOT STARTED		
51	Kasargod	GHSS Chayoth	ULCCS	26-03-2019	31-05-2019	HS Block (G+3)	95%	85%	A
						Gate way and yard paving	NOT STARTED		
						Sump	NOT STARTED		
						Septic Tank	90%		
52	Kasargod	GHSS Balanthode	ULCCS	21-08-2019	30-09-2019	LP and UP Block (G+1 with basement floor)	10%	8%	D
						Sump	NOT STARTED		
						Septic Tank	NOT STARTED		
53	Kozhikode	Meppayur Govt HSS	ULCCS LTD	15.02.19	27-07-2019	HSS Block 1	75%	75%	B
						HSS Block 2	65%		
						Sump	0%		
						Septic tank	0%		
54	Kozhikode	Naduvannur Govt HSS	ULCCS LTD	15.02.19	29-06-2019	UP Block 2	85%	80%	A
						UP Block 3	80%		
						Sump	90%		
						Septic tank	80%		
55	Kozhikode	Kuravathur Payyambra Govt HSS	ULCCS LTD	15.02.19	29-06-2019	HSS Block 1	80%	70%	B
						HSS Bllcock 2	15%		
						Sump	0%		
						Septic tank	0%		
56	Kozhikode	Chathamangalam R.E.C Govt HSS	ULCCS LTD	15.02.19	29-06-2019	New block HSS	80%	80%	A
						HSS Block Vertical expansion	85%		
						HSS Block Horizontal expansion	70%		
						NABARD Block - Vertical expansion	65%		
						Sump	0%		
						Septic tank	90%		
57	Kozhikode	Kozhikode Medical College Campus Govt HSS	ULCCS LTD	15.02.19	30-08-2019	Auditorium Block	70%	75%	B
						Sump	0%		
						Septic tank	70%		
58	Kozhikode	Govt. Ganapath Vocational Higher Secondary School, Feroke	ULCCS LTD	15.02.19	30-08-2019	UP Block	70%	50%	C
						Sump	0%		
						Septic tank	0%		

KITE PROGRESS REPORT AS ON 22/06/2019

SI No;	District	Name of School/College	Name of Contractor	Proposed date of completion as per agreement	Proposed date of compleiteon as per extension	Componets of Work	upto date Physical Status in %		Classification
							Blockwise	Total	
59	Kozhikode	Govt. Higher Secondary School, Kuttiady	ULCCS LTD	15.02.19	25-07-2019	HS Block	70%	60%	B
						HSS Block	30%		
						Sump	0%		
						Septic tank	25%		
60	Kozhikode	Govt. Higher Secondary School, Valayam	ULCCS LTD	15.02.19	04-08-2019	HS Block	75%	65%	B
						Office Block	25%		
						Sump	0%		
						Septic tank	10%		
61	Kozhikode	Govt HSS, Pannur, Koduvally	ULCCS LTD	15.02.19	30-06-2019	HS Block J	85%	75%	B
						Toilet Block	40%		
						Sump	0%		
						Septic tank	30%		
62	Kozhikode	Neeleswaram Govt. HSS, Mukkam, Kozhikode	ULCCS LTD	15.02.19	15-07-2019	UP Block	65%	60%	B
						Sump	0%		
						Septic tank	0%		
63	Kozhikode	GVHSS Meenchanda	ULCCS LTD	15.02.19	05-07-2019	Class room block	80%	85%	A
						Toilet Block	85%		
						Sump	0%		
						Septic tank	90%		
64	Kozhikode	GVHSS Koyilandy	ULCCS LTD	15.02.19	05-09-2019	HS Block	60%	70%	A
						UP Block	50%		
						Sump	0%		
						Septic tank	0%		
65	Kozhikode	GHSS Beypore	ULCCS LTD	15.02.19	25-07-2019	HS Block 1	65%	70%	B
						HS Block 2	90%		
						Sump	0%		
						Septic tank	85%		
66	Kozhikode	Narikkunni Govt HSS,	ULCCS LTD	15.02.19	24-12-2019	HSS Block 1	0%	25%	D
						HSS Block 2	30%		
						Sump	0%		
						Septic tank	0%		
67	Wayanad	Kalpetta Govt VHSS	ULCCS LTD	15.02.19	20-10-2019	Academic block	15%	15%	D
						Sump	0%		
						Retaining wal	40%		
						Septic tank	0%		
68	Wayanad	Mananthavady Govt VHSS	ULCCS LTD	15.02.19	31-08-2019	HS Block	70%	55%	C
						Kitchen block	50%		
						HSS Block	25%		
						Sump	0%		
						Septic tank	0%		
69	Wayanad	Meenangadi Govt. HSS,Wayanad	ULCCS LTD	15.02.19	30-06-2019	Academic block	70%	65%	B
						Sump	0%		
						Septic tank	0%		